

PROJECT:

CONSTRUCTION OF NEW TOILET FACILITY AT
GIRL'S DORMITORY FGCE

SITE PROGRESS REPORT

PERIOD:

14TH JANUARY – 16TH JANUARY, 2013
(6th /Final week Report)

CLIENT:

FGCE CLASS OF 90

CONTRACTOR:

CARDIN ARC PROJECTS LIMITED

A.EXECUTIVE SUMMARY

THE PROJECT IS A SMALL SIX ROOM TOILET FACILITY FOR THE GIRLS DORMITORY OF FGC ENUGU. IT COMMENCED WITH SITE MOBILIZATION AFTER WHICH THE ACTUAL CONSTRUCTION PHASE STARTED.

WE HERE BY THIS REPORT WISH TO INFORM YOU THAT WE HAVE DULLY ATTAINED THE “PRACTICAL COMPLETION STAGE” OF THE PROJECT AND HENCE INVITE YOU FOR THE HANDOVER INSPECTION.

CONSEQUENT TO WHICH WE WILL REQUEST THAT THE SUM OF N374, 913.00K BEING THE 25% STAGE PAYMENT AT PRACTICAL COMPLETION AND N69, 698.00K BEING THE CONTINGENCY EXPENDED IN THE CEILING WORKS BE RELEASESD TO US.

BELOW IS THE BREAK DOWN OF PROGRESS ACHIEVED TO DATE AND PROGRESS PHOTOGRAGHS OF THE PROJECT AS AT THIS TIME OF PRACTICAL COMPLETION.

THANK YOU.

Yours' faithfully

ENGR. G.C. IBEKWE

FOR: CARDIN ARC PROJECTS LTD

GIRL'S HOSTEL TOILET

PROGRESS REPORT 6th WEEK: 14th JANUARY 2013-16TH JANUARY 2013

PROGRESS OF WORK

1. SITE CLEARANCE	5th WEEK STATUS	6th /FINAL WEEK STATUS
Clearing of all vegetation	100%	100% completed
Removal of topsoil	100%	100% completed
2. SITE SETUP		
Stores, work sheds, etc	100%	100% completed
3. PROGRESS ON BUILDING		
<u>SUBSTRUCTURE</u>		
Setting-out	100%	100% completed
Trench excavation	100%	100% completed
Preparation of excavated surface	100%	100% completed
Column bases excavation	-	N/A
Concrete blinding to column bases	-	N/A
Concrete in column bases	-	N/A
Concrete in foundation	100%	100% completed
Block work in substructure	100%	100% completed
Concrete in column starters	-	N/A
Backfilling of foundation	100%	100% completed
Laterite filling	100%	100% completed
Compaction	100%	100% completed
Hardcore filling	100%	100% completed
Laying of BRC mesh	-	N/A
Formwork to ground floor slab	100%	100% completed
Concrete on ground floor slab	100%	100% completed
<u>SUPERSTRUCTURE</u>		
Block work in ground floor	100%	100% completed
Formwork to lintels on ground floor	100%	100% completed

Reinforcement to lintels on ground floor	100%	100%	completed
Concrete on Lintels on ground floor	100%	100%	completed
Roofing Work-woodworks	100%	100%	completed
Roofing Works-Aluminium sheets	100%	100%	completed
Ceiling Works	90%	100%	completed
Rendering Works	100%	100%	completed
Wall Tile works	100%	100%	completed
Floor tile works	100%	100%	completed
Window works	95%	100%	completed
Door works	75%	100%	completed
Electrical works	90%	100%	completed
Mechanical works	90%	100%	completed
Painting Works	0%	100%	completed
<u>EXTERNAL WORKS</u>			
General Septic tank Works	99%	100%	completed
General Soak-away Pit works	99%	100%	completed
General site cleaning	65%	100%	completed

PROGRESS PHOTOGRAPHS











